

**CONSTRUCTION UPDATE #10**

Please get ready to follow the arrows and begin parking on our new south parking lot. We will start to use that parking lot very soon. Now that religious education classes are over, we need to tear up, enlarge, reconfigure and resurface the present parking lot (expanding it from 97 spaces to 150.) Our new campus will have 300 parking spaces.

We count on your good will and energy. Please come a few minutes earlier each Sunday for Mass. Except for handicapped people, everyone will have to walk a good bit further. We expect that our original north parking lot will be restored to use by late August. Among the changes will be new poles and improved lighting for the whole campus.

Other news of interest: FYI, the asphalt cover on the new area is called a "wearing course." The final topping will not be put on until after all the construction is completed.

We are required to and want to have a very effective fire suppression system for the new church, to anticipate and support the efforts of our local LaGrange Fire Department. For this purpose, a sprinkler holding tank is being constructed, and 16,000 gallons of water will be stored on site under a concrete slab.

Our steel is being fabricated at this time, with delivery expected in late June. By the end of July all the steel work should be up. Then the walls can be hung and the stone masons can close in the building before winter sets in.